

**DRAFT CONSTRUCTION MANAGEMENT PLAN**

**CEDAR PLACE APARTMENTS**

**2 and 3 BURKE LANE, WELLELEY, MA**

**SEPTEMBER 27, 2019**



Contents

Intent..... 3

Development Summary ..... 3

Development Team:..... 3

Communications: ..... 4

Construction Hours: ..... 4

Construction Schedule: ..... 4

Southern Retaining Wall: ..... 5

Truck Routes: ..... 5

Construction Vehicle Parking:..... 5

Site Maintenance/Erosion Control ..... 5

Summary: ..... 6

## Intent

The purpose of the construction management plan is to identify potential impacts resulting from the proposed construction activity of Cedar Place and provide solutions that reduce these impacts to the surrounding area.

## Development Summary

The applicant, Cedar Place LLC, an existing Massachusetts limited liability company, is proposing to permit and construct a new mixed-income development at 2 and 3 Burke Lane, Wellesley, MA. The development site is comprised of two parcels of land and will be built on a portion of assessor's Parcel ID 010-73, 010-42, totaling approximately 41,307 square feet of land. The site currently has a single-family home with an accessory unit and vacant land.

The development, as currently proposed, will consist of 16 rental units. Fifteen units will be newly built in a 2.5 story walk up building containing approximately 17,430 square feet. The single-family home will be preserves as a market rate three-bedroom unit. There will be 2 one-bedroom units, 12 two-bedroom units and 2 three- bedroom units. The site will have 23 surface parking spaces and two garage parking spaces. This will result in a total of 25 parking space or 1.5 spaces per unit. The property will have car charging stations and two handicap parking spaces.

## Development Team:

### **Developer and Main Point of Contact**

Dennis M. DiSchino

Cedar Place LLC

868 Worcester Street, Wellesley, MA 02482-3707

781-235-5600

[dennis@equitypartners.us](mailto:dennis@equitypartners.us)

### **Contractor**

D.W. Brossi

2356 Providence Road

Northbridge, MA 01534

508) 266-0290 x1

## **Communications:**

The developer and the construction site supervisor will be available by phone and email to address any concerns that arise during construction. Their contact information will be posted on site and provided to all town officials. Neighbors can call either person and they will receive a prompt response. Neighbors may also provide their email addresses as another means for the developer to communicate any updates to the project.

## **Construction Hours:**

All construction will occur between the hours of 7 AM and 5 PM, Monday through Friday. Saturday hours will be from 8 AM to 4 PM. All work that will be done in Burke Lane including bringing in utilities and building the front retaining wall will be coordinated with the DPW and Police Department.

## **Construction Schedule:**

The developer anticipates that the entire project will take 8 to 10 months to complete.

Upon commencement of construction the retaining walls will be built first. All equipment and materials will be kept on the developer's property. As part of the initial stage the trees will be cleared, stumps removed, loam will be screened and stored on site for future use with erosion controls in place. Crushed stone will be used where needed for access by construction vehicles throughout construction with erosion controls in place.

The second phase will be the installation of the utility services (electric, gas, water & sewer). This work will require working in Burke Lane. As mentioned above, this work will be coordinated with the DPW, MLP, National Grid and the Police Department. The existing water and sewer lines into the house will be replaced as well.

The building foundation will be installed next followed by the construction of the building. Framing crews will arrive first to rough frame the building, followed by plumbers, electricians and fire sprinkler contractor. Rarely will two trades be working at the same time due to one trade needing to finish before the next trade can start their work. This limits the amount of construction vehicles on site at any one time.

The installation of the porous pavement and the sidewalks will follow the construction of the building. This will limit, to a great extent, construction vehicles traveling on the new pavement.

Landscaping and light fixtures will be installed toward the end of the construction and will be coordinated with the pavement installation.

### **Southern Retaining Wall:**

The wall will be constructed using a “trench box” for worker safety. A six-foot chain-link fence in black will be installed on top of the wall. Landscaping will be provided along the wall to screen the abutting neighbor’s view of the new development.

### **Truck Routes:**

All construction and delivery vehicles will enter the site from Rt. 9 and exit left from the site back to Rt. 9. Signs will be posted on site throughout the construction prohibiting any vehicle from turning right onto Burke Lane when exiting the site.

### **Construction Vehicle Parking:**

All vehicles will park either on site or at the adjacent lot at 170 Worcester Street during construction. No vehicles will be parked on Burke Lane.

### **Site Maintenance/Erosion Control**

Prior to the beginning of any construction activities, all required erosion control barriers (silt fence) will be installed as shown on the plans. Erosion control devices will be inspected by the site contractor as noted in Sections F & G of the Construction Period Pollution Prevention Plan and Erosion and Sedimentation Control. All erosion control devices will be supplemented and/or repaired as needed. All erosion control measures will be kept in place for the duration of the construction period or until the adjoining disturbed area is fully stabilized.

During excavation and rough grading, temporary siltation basins and drainage swales will be constructed as needed to manage runoff from disturbed areas and to collect sediment in order to prevent it from going outside the limit of work. All stockpiled soils will be properly stabilized and shall include erosion control devices along the down slope side of the piles. A temporary stone access area shall be installed at the entry of the Project to provide stabilization of the construction entrance as well as to collect sediment from all vehicles entering and leaving the site. The crushed stone shall be replaced or repaired as needed and shall remain in place until the asphalt binder driveway surface is installed. If sediment is tracked on to Burke Lane, a street sweeper will be employed to clean the street. Siltation baskets shall be installed in the catch basins located within the Burke Lane Right-of-Way and shall be regularly monitored and maintained.

Site work will not commence until a Storm Water Pollution Prevention Plan (SWPPP) has been prepared for the Project under a NPDES Construction General Permit. The SWPPP will be

maintained throughout construction by the contractor to ensure all construction Best Management Practices (BMPs) are functioning properly during the construction period.

### **Summary:**

The developer is committed to working with the town and neighbors to deliver a high-quality building in a timely fashion with the least disruption as possible to the neighborhood. We believe that the end product will be a long-term asset for Wellesley and the immediate neighborhood.