

---

Appendix  
Hydrant Flow Test Data

E





March 9, 2020

Mrs. Erin Prestileo  
Symmes Maini & McKee Associates  
1000 Massachusetts Avenue  
Cambridge, MA 02138

Re: Wellesley Elementary School Hydrant Flow Test  
Cameron Street  
Wellesley, MA

Dear Peter:

As per your request we performed two hydrant flow tests for the above-named project with the Wellesley Water Department on February 26, 2020 at 1:00 PM. The results of the tests are as follows and hydrant numbers are based upon the sketch provided:

Test #1

Static = 105 PSI (Hydrant 2)  
Residual = 98 PSI (Hydrant 2)  
Flow = 1360 GPM (Hydrant 1)

Test #2

Static = 103 PSI (Hydrant 2)  
Residual = 95 PSI (Hydrant 2)  
Flow = 1400 GPM (Hydrant 3)

Please call if you have any questions or need any further information.

Sincerely,

A handwritten signature in black ink that reads "Wayne C. Davis".

Wayne C. Davis